

Site Order Book

Improvements to roads and drains at MCECHS layout in
ward no. 05, Byataranapura Sub Division

20-12-2021

MCECHS layout 3rd A Main Road
Excavation for c.c drain,

Am.B

21-12-2021

MCECHS layout 3rd A Main Road
Excavation for c.c drain

and cross Road, Earth work excavation
for c.c drain.

Am.B

22-12-2021

MCECHS layout and cross Road Earth
work excavation for c.c drain,

Am.B

23-12-2021

MCECHS layout and cross Road Earth work
excavation for c.c drain - completed

Am.B

24-12-2021

MCECHS layout 3rd main Road,
Excavation for c.c drain

Am.B

27-12-2021

MCECHS - layout 3rd main Road
Excavation of earth for r.e. drain

Amun.B

~~Amun.B~~

28-12-2021

MCECHS. layout 3rd main Road
Excavation of earth for r.e. drain

MCECHS layout 3rd A main Road.

P.C.C. bed concrete for r.e. drain

Amun.B

~~Amun.B~~

29-12-2021

MCECHS layout 3rd main Road Excavation
of earth for r.e. drain has been completed

MCECHS layout 2nd cross Road. P.C.C. bed
concrete for r.e. drain

3rd A main Road, P.C.C. for bed concrete
has been completed.

Amun.B

~~Amun.B~~

30-12-2021

MCECHS layout 2nd cross Road. P.C.C.
bed concrete for r.e. drain

3rd main Road. P.C.C. for r.e. drain.

Amun.B

~~Amun.B~~

31-12-2021

MEECHS layout p.c.e for bed concrete
at 3rd main Road.

Drawn B

1-01-2022

MEECHS layout 3rd cross Road Earth
work excavation
3rd main Road p.c.e for bed concrete.
completed

Drawn B

03-01-2022

MEECHS layout 3rd cross Road Earth
work excavation,

Drawn B

05-01-2022

MEECHS layout p.c.e for 3rd cross Road
drain

with main Road

Excavation for Earth for c.e drain.

Steel Reinforcement fixing for 3rd A
main road

Drawn B

06-01-2009

Wth Main Road earth work excavation

Stel reinforcement for c.e drain at 3rd A
main road

Stel reinforcement fixing for 2nd cross
Road

~~work~~

07-01-2009

MEECHS layout

Wth main road earth work excavation

Stel reinforcement fixing for 2nd cross
Road & 3rd main Road

~~work~~

10-01-2009

MEECHS layout

3rd cross Road connecting to SWD drain
excavation

P.C.C for 3rd cross Road

~~work~~

11-01-2009

MEECHS layout

2nd main Road earth work excavation for
c.e drain

P.C.C for 3rd cross Road connecting to
SWD drain.

~~work~~

12-01-2022

MCECHS layout

Raft connecting for 3rd A main Road

Raft connecting for 2nd cross Road

Earth work excavation for 2nd main Road

13-01-2022

MCECHS layout

Raft - connecting - for 3rd main road

Steel reinforcement - fixing for 3rd cross Road

connecting to SWD drain

Excavation of e.r drain at 1st main road

curbing for all drain

14-01-2022

MCECHS layout

Excavation for e.r drain at 1st main Road

Raft connecting for 3rd cross Road

curbing for all drain

17-01-2022

MCECHS layout

Excavation for e.r drain - at 3rd main Road

to 1st cross Road connecting

Raft connecting for 3rd cross Road connecting

to SWD drain

curbing for all e.r drain

18-01-2022

18-01-2009

P.C.C. for e.e drain at 1st main road
Excavation of Earth work at 3rd main Road
to 1st cross Road. Connecting
shuttering for 3rd main Road
curing for all e.e drain

19-01-2009

P.C.C. for 3rd main Road to 1st cross Road
Connecting

P.C.C. for 1st main Road

Shuttering for 2nd cross Road
curing for all e.e drain

~~Done~~

20-01-2009

Reinforcement fixing for 3rd main Road
to 1st cross Road connecting

Reinforcement - fixing for 1st main Road

Left concreting for 3rd cross Road connecting
Swd drain

Shuttering for 3rd main Road

~~Done~~

01-01-2009

Wall concreting for 3rd Main Road
Raft concreting for 3rd main road to
1st cross Road connecting
Raft connecting for 1st main Road

02-01-2009

drain wall concreting for 3rd Main Road at
MECHS layout
Wall connecting to 2nd cross Road
Shuttering for 3rd main Road

05-01-2009

drain wall concreting for 3rd Main Road at
MECHS layout.
Shuttering for 3rd cross Road & 4th main Road

06-01-2009

drain wall concreting for 3rd main Road
Shuttering for 3rd cross Road connecting
to sud drain
Curing for all drain

07-01-2009

drain wall concreting at 3rd main Road
& 3rd cross Road

C.C drain slab laying at 3rd A main Road
& 2nd cross Road

Wun.E

29-01-2022

Drain wall concreting at MEECHS at
3rd cross Road

Curing for all completed C.C drain

C.C drain slab laying at 2nd cross Road
& pointing was completed at 3rd A main Road

Wun.E

31-01-2022

MEECHS layout

Drain wall concreting at 4th main Road
S.C slabs fixing at 3rd main Road

Wun.E

01-02-2022

Curing for all C.C drain,

02-02-2022

Curing for all C.C drain

Wun.E

03-02-2022

Drain wall concreting at 4th main Road

Kerbs are fixing at 3rd A main Road

Curing for all C.C drain

Wun.E

04-09-2022

drain wall connecting completed at 4th main Road

C.C slabs are fixing at 3rd main & 3rd cross Road

Kerbs are fixing at 2nd cross Road

Amir

05-09-2022

drain wall connecting at 3rd cross Road connecting to sud drain

C.C slabs are fixing at 3rd cross Road

Kerbs are fixing at 2nd cross Road

Amir

07-09-2022

drain wall connecting at 2nd main Road

Kerbs are fixing at 3rd main Road

Amir

08-09-2022

drain wall connecting at 2nd main Road Completed and continued to 1st main Road,

C.C slabs are fixing at 2nd main Road

Amir

09-09-2022

drain wall connecting at 1st main road
C.C slab are fixing at 2nd main Road
Kerbs are fixing at 3rd cross Road &
HT main Road

Amr.E

10-09-2022

MCCRS layout

drain wall connecting 1st main Road
completed & continued to 3rd main Road
to 1st cross Road connecting

Amr.E

11-09-2022

curing for all drain were completed &
C.C slab are fixing at 2nd main &
first main Road completed

Kerb. are fixed at 3rd cross Road
connecting to sew. drain & 2nd main Road

Amr.E

12-09-2022

MCCRS layout

drain wall connecting at 3rd main Road
to 1st cross Road connecting completed

Amr.E

09-09-2022

Working for drain are completed & C. P. slabs
for 3rd main 1st cross Road completed
Hun. R

15-09-2022

MCFCHS layout

Cleaning of Redpostion Road, & laying of
wetmix at 4th main Road, 3rd cross Road
& 2nd cross Road. Working for wetmix
by rollers was done

Hun. R

17-09-2022

MCFCHS payout

Sealifying of 3rd cross connecting to SWD
drain road is complete

Cleaning of cutpostion of Road, & laying of
wetmix at 3rd main Road & 1st main Road
is complete

Hun. R

18-09-2022

MCFCHS layout

Sealifying of 3rd A main Road,
laying of wetmix for cut postion of Road at
3rd main Road, 1st cross Road completed

Hun. R

19-09-2022

Scarifying of 3rd main Road,
laying of wetmix/asph to 3rd cross connecting to
Swd drain road, & 3rd A main Road

Am.B

21-09-2022

laying of GSB to 3rd A main & 3rd mc
Road & Rolling done with roller

Am.B

22-09-2022

laying of wetmix to 3rd A main road
3rd main road, & 3rd main to 1st cross
connecting Road, & Rolled by the Roller.

Am.B

23-09-2022

laying of wetmix to remaining portion of
3rd main road & 3rd main to 1st cross connect
Road.

Am.B

24-09-2022

laying of DBM to 3rd cross connecting to
Swd drain road & 3rd A main Road
& cut portion of road

Am.B

5-09-2022

Laying of DBM to 3rd main to 1st cross connecting Road & end position of Road,

Amr

26-09-2022

Laying of B.E to 3rd cross connecting to Snd drain Road,

Laying of B.E to 3rd cross Road

Amr

28-09-2022

Laying of B.E to 4th main Road, 3rd A main Road, 2nd cross Road,

Amr

01-03-2022

Laying of B.E to 3rd main Road, 1st main Road & 2nd main Road

Amr

09-03-2022

Laying of B.E to 3rd main to 1st cross connecting Road & 1st cross Road.

Amr

Amr